

VendorProof HOA

Board-Ready Contractor Progress & Budget Report

1. Project Overview

Community	Greenbriar HOA
Project	Sidewalk Repair — Phase 1
Vendor / Contractor	Coastal Concrete & Paving, LLC
Project Manager	J. Alvarez, CAM
Report Date	July 12, 2026
Report Period	June 15, 2026 – July 12, 2026

Documented Completion 35%	Billed to Date \$18,000	Approved Budget \$42,500	Billing Status
-------------------------------------	-----------------------------------	------------------------------------	-----------------------

YELLOW — REVIEW

2. Budget Summary

	Amount
Approved Budget	\$42,500
Contract Amount	\$39,800
Billed to Date	\$18,000
Paid to Date	\$12,500
Remaining Contract Balance	\$27,300
Documented Completion vs. Billed %	35% complete / 45% billed

Billing is currently 10 percentage points ahead of documented field progress. This gap is the primary driver of the Yellow billing status below.

3. Milestone Status

Milestone	Target Date	Expected % of Payment	Documented Status
1. Mobilization & site prep	Jun 18, 2026	10%	Complete
2. Demo of existing sidewalk sections	Jun 25, 2026	20%	Complete

3. Form work & ADA ramp install	Jul 9, 2026	30%	Photos Missing
4. Concrete pour — east & center sections	Jul 23, 2026	25%	Not Started
5. Final grading, cleanup & walkthrough	Aug 6, 2026	15%	Not Started

4. Photos by Milestone

Field photos are time-stamped and organized automatically as the contractor uploads them through the no-login link. Sample placeholders below illustrate report layout.



Milestone 1: Mobilization & site prep - complete



Milestone 2: Demo of existing sections - complete



Milestone 3: Form work & ADA ramp - photos missing

5. Invoice / Payment Request Status

Invoice #	Date Submitted	Amount Requested	Linked Milestones	Status
INV-1042	Jul 8, 2026	\$18,000	Milestones 1–3	Pending — awaiting M3 photos

6. Change Orders

None submitted to date.

7. Open Issues

- Missing progress photos for the west entrance forms and ADA ramp repair (Milestone 3).
- Invoice INV-1042 requests payment for 45% of contract value; documented completion is 35%.
- No manager walkthrough logged since Jun 25, 2026.

8. Manager Recommendation

Hold additional payment beyond the amount tied to Milestones 1–2 until Milestone 3 photos are received and a manager walkthrough confirms ADA ramp and form work are complete. Recommend releasing the remaining Milestone 3 balance (\$3,700 of \$12,600 requested for this phase) once documentation is closed.

9. Next Steps

1. Request Milestone 3 photos from Coastal Concrete & Paving via the upload link.
2. Schedule manager walkthrough before releasing remaining Milestone 3 payment.
3. Notify board of Yellow billing status ahead of the July board meeting.

This is a sample report generated by VendorProof HOA to illustrate the board-ready output produced from contractor-submitted photos, notes, and invoices. Project, vendor, and figures are illustrative.